

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 19, 2018

Informational

- 1 Tom Chandler 09/19/2018 2:44 PM Contractors have installed sanitary sewer main line B. Installed all manholes except for MH B-4. Installed service wyes and laterals for lots 25 thru 33, future lots 121-122, future lots 134-135 and lot 11. Installed anode, tracer wire and trench checks as well. Backfilled and tested moisture,density in road crossing as well.

Installed sanitary sewer main line C up to MH C-2/D-1. Installed service wyes and laterals for lots 12-15 as well. Installed anodes,tracer wire and trench checks.

Comments: