

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision  
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Public Curb Inspection	Tom Chandler	Partial	Wednesday, September 19, 2018

Informational

1 Tom Chandler 09/19/2018 4:28 PM Poured approximately 200 yds of KCM MB 4K concrete curbs today. Placing all curb today with curb machine. Sprayed white cure and was saw cutting joints this afternoon. Will continue tomorrow.

DEI-Subgrade Inspection	Tom Chandler	Passed	Wednesday, September 19, 2018
-------------------------	--------------	--------	-------------------------------------

Informational

1 Tom Chandler 09/11/2018 Proof rolled the remainder of subgrade for the site. Passed proof roll inspection.

DEI-Public Curb Inspection	Tom Chandler	Partial	Wednesday, September 19, 2018
----------------------------	--------------	---------	-------------------------------------

Informational

1 Tom Chandler 09/19/2018 9:28 AM Began installing curb today. KCM MB 4K from Gieger being installed. Olsson on-site for testing this morning as well. Curb machine placing curb and expansion joints installed as well. Will saw cut construction joints later. White cure being applied as well.

**Comments:**

---