Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20180838, Building Permit - Residential Address: 1841 SW BLACKSTONE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Jason McRoy Failed Friday, September 21, 2018

Residential

Corrective Action Required

1 Misc

- add joist hanger at attic access
- Protect wiring within 6 ' of attic access in garage
- Add joist hangers where joist is headered off to accommodate pluming
- Strap top plate at pantry above entry wall
- Fire block at fireplace
- Set and vent fireplace
- Switch box in return air space in dining rm needs to be enclosed
- Outlet in kitchen at garage wall in return air space to be enclosed
- Fire stop in used electrical penetration at top plate left of stairs and n great room
- Strap top plate at sw wall above stair landing to 2nd fl
- Nail corner studs in stairway per code
- Provide engineers report on hinged walls at stairs
- Solid block over beams in basement
- Strap top plate above windows in great room
- Add joist hangers at joists under entry door at deck
- No gfci at ac location outside within 25'
- Add nailer stud under landing at sheathing joint all nails have missed
- Nail corner studs in basement per code throughout

Electrical Service Jason McRoy

Passed

Friday, September 21, 2018

Inspection - Residential

Gas Service Inspection - Jason McRoy Failed Friday, September 21, 2018

Residential

Gas Piping Inspection - Jason McRoy Failed Friday, September 21, 2018

Residential

Corrective Action Required

1 Misc * NO PRESSURE IN GASLINE

 $\ensuremath{^{*}}$ FIREPLACE IN GREATROOM IS NOT SET IN PLACE OR

CONNECTED TO GAS LINE

Comments: