

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Surface Course	Steve Robbins	Passed	Monday, September 24, 2018

Informational

- 1 The base has been completed. When the base was installed it was raining for a period of time in the morning when they were installing the base. Jerry Smith called me because he drove by and saw asphalt trucks there and working in the rain. I spoke with Dan and we let them continue working as it had stopped raining. We also had an issue with the proper PG in the asphalt, they had that issue resolved and are now installing the proper materials. The asphalt surface has been installed for the parking lot and the private road. This wraps up all the asphalt for this project. Ed Moore is working on getting me the tickets from the asphalt. Steve Robbins 09/24/2018 11:02 AM

DEI-Street - Base Lift	Steve Robbins	Passed	Monday, September 24, 2018
------------------------	---------------	--------	----------------------------------

Informational

- 1 The base lift has been installed for the road and the parking lot. They still have one side of the road to go the other wedge lift and they still have the surface to be installed. Steve Robbins 09/14/2018 8:23 AM

Informational

- 2 The remaining base lift has been installed for the private street. This completes the parking lot and the private street.

Comments:

