

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRSUBD20180411, Development - Subdivision

The Reserve at Stoney Creek 3rd Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 25, 2018

Corrective Action Required

- 1 Corrections need to be made to the Storm Sewer  
Tom Chandler 09/25/2018 2:40 PM Proposed curb inlet 7-3 is directly above an existing sanitary sewer service lateral for lot 82. Sewer lateral was installed as part of the 2nd Plat. Talked with Sue Pyles and she stated it would be acceptable to relocate the service lateral to the south of the proposed curb inlet 7-3. This will provide the clearances needed for the storm and sewer.

DEI-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 25, 2018
--	--------------	---------	-----------------------------------

Corrective Action Required

- 1 Corrections need to be made to the Storm Sewer  
Tom Chandler 09/25/2018 Proposed curb inlet 7-3 is directly above an existing sanitary sewer service lateral for lot 82. Sewer lateral was installed as part of the 2nd Plat. Talked with Sue Pyles and she stated it would be acceptable to relocate the service lateral to the south of the proposed curb inlet 7-3. This will provide the clearances needed for the storm and sewer.

Resolved

- 2 Corrections need to be made to the Storm Sewer  
Tom Chandler 09/25/2018 2:47 PM Talked to Chad with Redford Construction after lunch. Informed him of the acceptable solution for the storm and sanitary sewers related to the existing service lateral for lot 82 and proposed curb inlet 7-3. He will move the service

lateral 5 feet south of the proposed curb inlet 7-3 and use the existing wye. He will maintain his 18" of vertical separation as well.

**Comments:**

---