

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180476, Building Permit - Residential

Address: 1345 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Ronald Paynter	Passed	Friday, September 28, 2018

Informational

- 1 The sidewalk was formed and the ADA was formed up. Bob Burns and Matt Munger came out to assist with this inspection. This passed pre-inspection and is ready to pour. Steve Robbins 08/16/2018 7:33 AM

Corrective Action Required

- 2 Ronald Paynter 08/16/2018 1545 PM The ADA Ramp does not meet ADA guidelines.

Informational

- 3 Joe Starlin 08/20/2018 1:25 PM Corrections to ADA ramp have been made.

Corrective Action Required

- 4 Ronald Paynter 09/05/2018 3:49 PM

forms and slope meet specs, aggregate NEEDS to be compacted

Corrective Action Required

- 5 Ronald Paynter 09/11/2018 2:48 PM

Needs more aggregate, portion of silt fence removed from walk area, and re compacted

Informational

- 6 Ronald Paynter 09/12/2018 3:46 PM

Previous corrections have been made, forms and slope still meet spec

Informational

- 7 Ronald Paynter 09/28/2018 3:46 PM

Sidewalk meets ADA specs

Electrical Service Inspection - Khanh Nguyen
Residential

Failed

Friday,
September
28, 2018

Corrective Action Required

1 -Ground service to ufer

Comments:
