

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20181743, Building Permit - Residential

Address: 4709 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, October 01, 2018

Corrective Action Required

1 Misc

FRAMING:

-Install support device at triple lvl connection per plan

****You must support the triple 18" lvl beam to the double 16" lvl**

-Install support for bottom of hip rafter at front bedroom; move valley support strut to bearing wall

****see roof support page of the plan**

-Provide a middle pier support for deck beam

****check later.**

-Install interior wall bracing per plan

-Strap CSPF wall at rear dining and entry per plan; nail sheathing per plan

****OK TO INSULATE**

Comments: