

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180715, Building Permit - Residential

Address: 4825 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Steve Robbins	Partial	Tuesday, October 02, 2018

Informational

- 1 There appears to be 4" of rock and the rock was compacted. There is one area that is not 2% or less, I marked it with paint and let the contractor know that is was not right and told him he can still pour if he takes care of it. Steve Robbins 10/02/2018 8:23 AM

Driveway Inspection	Steve Robbins	Partial	Tuesday, October 02, 2018
---------------------	---------------	---------	---------------------------------

Informational

- 1 The driveway has been formed and appears to have 4" of compacted rock and is ready to pour. Steve Robbins 10/02/2018 8:19 AM

Comments: