

---

**PUBLIC WORKS ENGINEERING DIVISION**

## **Inspection Summary**

---

Permit #: PRSUBD20181667, Development - Subdivision  
Whispering Woods

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, October 02, 2018

Informational

- 1 Tom Chandler 10/02/2018 3:19 PM Contractor working on line E and should finish tomorrow. Will pour trench checks and inverts. Will backfill and KCTE will be on-site for testing of backfill.

**Comments:**

---