
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Public Curb Inspection	Tom Chandler	Partial	Thursday, October 04, 2018

Informational

- 1 Tom Chandler 10/04/2018 2:57 PM All curb and gutter installation has been completed. Curb returns completed and (7) day breaks have been received from the lab.

DEI-Grading/Excavation/Fill Inspection	Tom Chandler	Partial	Thursday, October 04, 2018
--	--------------	---------	----------------------------------

Informational

- 1 Tom Chandler 04/19/2018 10:58 AM Begin excation of the sediment basin on the northeast corner of the site.

Informational

- 2 Tom Chandler 04/24/2018 1:39 PM Began construction of the sediment basin at the south west area of the site. Installed stand pipe and skimmer on the basin at the north east of the site.

Informational

- 3 Tom Chandler 04/25/2018 10:51 AM Stand pipe and skimmer installed on the sediment basin at the south west of the site. Rock check dams installed at the basin on the north west of the site. Olsson has been on-site to get proctors. Will be out testing at the end of the week. Stewart Legg is the Project Manager for Olsson.

Informational

- 4 Tom Chandler 05/01/2018 11:14 AM Contractor cutting grade at the northwest corner of the site and placing fill at the sediment basin at the southwest corner of the site. Olsson testing today as well.

Informational

- 5 Tom Chandler 05/07/2018 3:49 PM Cutting grade on the north end of the site. Olsson was on-site 5/4/2018 and 5/5/2018 for testing of fill.

Informational

- 6 Tom Chandler 05/10/2018 4:32 PM Contractor grading and placing fill this week. Olsson testing has been on-site everyday this week.

Informational

- 7 Tom Chandler 05/17/2018 8:36 AM Contractor grading the east side of the site.

Informational

- 8 Tom Chandler 05/29/2018 2:57 PM Contractor continues to grade/fill on south east section of site. Olsson on-site for testing of fill as well.

Informational

- 9 Tom Chandler 10/04/2018 3:00 PM Contrator began backfilling of curb and gutters.

DEI-Miscellaneous Inspection Tom Chandler

Passed

Thursday,
October 04,
2018

Informational

- 1 Tom Chandler 10/04/2018 3:03 PM Received complaints on Wednesday 10/3/2018 about dust leaving the site and poor visibilty on Hook road. Contractor was grading and there were extremely high winds in the afternoon. I was testing at another site all day on Wednesday and did not go by this site. I wasn't notified about the issue until Thursday 10/4/2018 mid morning. I talked to Jonathan Myers with ESS about the issue. They have a water truck on-site to minimize any issues. He understood that it is the contractors' responsibility to minimize dust,debris and silt from leaving the site during construction.

Comments:
