

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180348, Development - Subdivision

Manor at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Air Test	Tom Chandler	Partial	Thursday, October 04, 2018

Informational

- 1 Tom Chandler 10/04/2018 4:10 PM Air tested Line C from MH A-10 to MH C-1 for 8m36s and from MH C-1 to MH C-2 for 7m34s. Both sections passed.

DEI-Sanitary Sewer - Vacuum	Tom Chandler	Partial	Thursday, October 04, 2018
-----------------------------	--------------	---------	----------------------------------

Informational

- 1 Tom Chandler 10/04/2018 4:06 PM Vacuum tested MH C-1 for 2m and passed. Tested MH C-2 for 2m and passed. MH C-2 looked about 18" low compared to fill that was placed. If MH C-2 need barrel section added will need to retest.

Comments: