

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Partial	Monday, October 08, 2018

Informational

1 The proofroll passed and they had 2 trucks full of asphalt that they put down, it rained and we had to call it off for the day. It rained alot over the weekend so we will have to do another proofroll when it dries out.Steve Robbins 10/08/2018 8:01 AM

DEI-Curb New/Replacement	Steve Robbins	Passed	Monday, October 08, 2018
--------------------------	---------------	--------	--------------------------------

Informational

1 The new curbs for kessler has been installed and have passed all the tests. This will be a partial because we still have the other main road to do and cant start yet because of sanitary testing .Steve Robbins 10/08/2018 8:09 AM

**Comments:**