## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

## Permit #:PRRES20180922, Building Permit - Residential Address: 500 NE WENONGA PL, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Khanh Nguyen	Passed	Tuesday, October 09, 2018
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, October 09, 2018
Corrective Action Require	ed		
1 Misc	•		basement bedroom g per code; install 2" washers er o roof load above garage door 3 stud spaces out nower from roof; Fb basement irdown space beam near master bedroom
	ELECTF -Protec		ate near range; in pantry ; at

master bedroom ceiling string light circuit -Provide rear wall receptacle spacing per code -Over filled 2-gang box outside master bedroom -Staple wiring min min 1.25" from nailing surface basement bath and outside bath -Securely fasten the SE cable within 12" of meter and service disconnect ; securely fasten all NM cable at maximum 4.5 ft interval, not just resting on framing -Complete cooktop circuit -Move smoke alarm outside the soffit and install alarm minimum 4 inches from soffit wall

**\*\*OK TO INSULATE** 

Electrical Service Khanh Nguyen Passed Inspection - Residential

Tuesday, October 09, 2018

**Comments:**