

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20182146, Building Permit - Residential

Address: 1700 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Jason McRoy	Failed	Wednesday, October 10, 2018

### Corrective Action Required

2	Misc	<ul style="list-style-type: none"><li>• fire stop at gas line penetration at fireplace</li><li>• Missing 3 joist hangers at girder connection in great room</li><li>• Header and hanger at cut joist in southeast basement</li><li>• Cannot use a 100 psi gauge on gas piping 30psi max</li><li>•</li></ul>
* OK TO INSULATE *		

<b>Gas Service Inspection - Residential</b>	Jason McRoy	Failed	Wednesday, October 10, 2018
---	-------------	--------	-----------------------------

### Corrective Action Required

1	Misc
---	------

<b>Gas Piping Inspection - Residential</b>	Jason McRoy	Failed	Wednesday, October 10, 2018
--	-------------	--------	-----------------------------

### Corrective Action Required

2	Misc	*CANNOT USE 100 PSI GAUGE ON GAS LINE 30 PSI MAX
---	------	--

Comments: