

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Friday, October 12, 2018

Informational

1 Jeremy Young 04/19/2018 3:23 PM Crew has begun the mass grading on the site. They are working on the north side of the site adding dirt.

Informational

2 Jeremy Young 04/20/2018 9:47 AM John DiMauro and I were on site. The crew is still grading and filling around the site.

Informational

3 Jeremy Young 04/23/2018 11:10 AM Crew is mass grading the site for streets.

Informational

4 Jeremy Young 04/24/2018 1:33 PM Crew is continuing the mass grading on the site today. They are working on the east and north side of the property.

Informational

5 Jeremy Young 06/18/2018 9:13 AM Crew is on site beginning the final grading process for the curbs and street. They will continue.

Informational

6 Jeremy Young 06/19/2018 10:27 AM Crew is working on the final grading of the site prior to sub grade stabilization.

Informational

7 Jeremy Young 06/27/2018 9:54 AM Crew is grading on Catalina Dr for the Fly Ash stabilization.

Informational

8 We had a meeting with the developer , contractor, Steven , and Kent. The grading on the lots backing up to the pool and everything o that street has not been graded according to the plans. After our discussion is was decided that they would level out those back lots and

clean up the berms. They will be able to get a substantial for all the other lots but not these until the final grading has been completed. Steve Robbins 10/12/2018 1:26 PM

Comments:
