

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20180922, Building Permit - Residential
Address: 500 NE WENONGA PL, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|---|--------------|----------|--------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| All Rough Inspection - Residential | Khanh Nguyen | Failed | Friday, October 12, 2018 |

Corrective Action Required

1 Misc

FRAMING:

-Provide plan on site

**where is the plan?

-Redo piers outside. The two outer piers settled

-Anchor garage sill plate near dryer

**cannot cut off the good stud and install a scab next to it. Install a full height stud please

-Install beam support under stoop roof load above garage

**I want to see the plan

-Nail all hangers at stair

**double joist hanger not nailed

MECHANICAL:

-Install b vent shield in attic

**Need 1" space around the b-vent

**OK TO INSULATE

Comments: