

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20180922, Building Permit - Residential
Address: 500 NE WENONGA PL, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, October 16, 2018

Corrective Action Required

1 Misc

FRAMING:

-Provide plan on site

**Install triple lvl under foyer wall per plan

**Install triple 2x10 joist under the front bed closet bearing wall.

I failed to catch this

**Install triple 18" lvl above living rm. Provide (4)2x4 stud support at kitchen end. Make sure to solidblock unerneath point load

-Redo piers outside. The two outer piers settled

MECHANICAL:

-Install b vent shield in attic

**Need 1" space around the b-vent.

**YOU SHOULD HAVE RAISED THE DOUBLE JOIST STOOP ROOF SUPPORT BEAM ABOVE GARAGE ABOVE CEILING

**OK TO INSULATE

Comments: