## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRRES20171140, Building Permit - Residential Address: 1522 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Occupancy Inspection - Jason McRoy Failed Tuesday, October 16, 2018
Codes Residential

## Corrective Action Required

1 Misc

- Guard rail is required at east side of front porch
- HOUSE SMELLS LIKE GAS
- Self closing hinges on garage entry door not operating properly
- Outlet at south side of kitchen island not wired correctly
- Oven is not fully installed , no pull over protection.
- No back flow preventer at water main spigot in

## basement

- Smokes in guest bed and rec room should be swapped. To be smoke only in bedroom, and combo in rec room
- Missing joist hangers at double header to joist, and at double joist to ledger
- No ledger locks or anchor bolts attaching ledger board to rim joist
- Secure nm conduit at ac condenser it is hanging in the grass.
- Siding is touching the dirt on on southeast side of house. Need to have 6" clearance from grade.
- Sewer clean out is broken off on southeast side of house
- Window screens
- Only 1 security screw in rear entry door to deck.
- Basement bath is missing light fixture
- Attic access in closet on 2nd fl not of adequate size or in suitable location. attic access needs to be at least 22" x 30" and should be located in hallway or other location with ready access.

**Comments:**