

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision  
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Friday, October 19, 2018

Corrective Action Required

- 1 Tom Chandler 10/19/2018 12:53 PM Installed up to station 6+30. Installed all structure up to CI C-6. Contractor installed 36" RCP between CI C-3 and CI C-4. Plans called for 42" RCP. Will need to reinstall or be granted approval/wainver to leave installed.

Comments: