	اممو	ation Cum	. 100 O M
Inspection Summary			
Permit #:PRRES201818 Address: 1301 NE GOS			
			ted below. Please call for re-inspection ver any work until approved.
Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Khanh Nguyen	Failed	Tuesday, October 23, 2018
Corrective Action Required 1 DCM2 Erosion Control		DEFICIENT EROSION CONTROL INSTALLATION. EROSION CONTROL REQUIRED AROUND THE WHOLE LOT, INCLUDING THE PILE OF DIRT	
		INSPECTION DENIED. EROSION CONTROL MUST BE REPAIRED ALONG THE STREET. THE PILE OF DIRT FROM THIS LOT HAS NO EROSION CONTROL AROUND IT.	
		NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.	

Comments: