

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR,

LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Partial	Wednesday, October 24, 2018

Informational

The proofroll passed and they had 2 trucks full of asphalt that they put down, it rained and we had to call it off for the day. It rained alot over the weekend so we will have to do another proofroll when it drys out. Steve Robbins 10/08/2018 8:01 AM

Informational

A proofroll for kessler dr. Was completed for me while i was off on friday 10/19/18. They also did a string line test . This was the second proofroll done , they were not able to get asphalt in after the first proof roll. This proofroll passed and they are putting in ashphalt today. This is a partial proofroll as we will need to proofroll the other street that connects to Kessler. Steve Robbins 10/24/2018 2:48 PM

DEI-Street - Base Lift	Steve Robbins	Partial	Wednesday,
			October 24,
			2018

Informational

The contractors were able to install 2 truck loads of asphalt. It started raining so they had to stop installing. Steve Robbins 10/12/2018 1:54 PM

Informational

The base asphal of 7.5 " has been installed, it was installed in 2 lifts of 3.5 and 4". This was done after a proofroll was completed and they filled in some ruts after the rain with Mo-type 5. They also had one section of curb that the rock was washed out underneath the

curb. The contractor installed flow-fill under the curb. This is for kessler st. Comments:					