
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Steve Robbins	Passed	Friday, October 26, 2018

Informational

- 1 Jeremy Young 04/19/2018 3:23 PM Crew has begun the mass grading on the site. They are working on the north side of the site adding dirt.

Informational

- 2 Jeremy Young 04/20/2018 9:47 AM John DiMauro and I were on site. The crew is still grading and filling around the site.

Informational

- 3 Jeremy Young 04/23/2018 11:10 AM Crew is mass grading the site for streets.

Informational

- 4 Jeremy Young 04/24/2018 1:33 PM Crew is continuing the mass grading on the site today. They are working on the east and north side of the property.

Informational

- 5 Jeremy Young 06/18/2018 9:13 AM Crew is on site beginning the final grading process for the curbs and street. They will continue.

Informational

- 6 Jeremy Young 06/19/2018 10:27 AM Crew is working on the final grading of the site prior to sub grade stabilization.

Informational

- 7 The Walters construction has finished the final as graded for the project. We first gave substantial for all lots except 312-320. They have now finished lots 312-320. We are now waiting on the final as- graded for substantial. Steve Robbins 10/26/2018 7:35 AM

Comments:

