

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20183061, Development - Site
Summit Eye Center phase I parking expansion
Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Passed	Friday, October 26, 2018

Informational

1 We did a proofroll on the subgrade only for the parking lot. The truck had 27 ton on it. The subgrade is very solid. We did the proofroll with the rock truck bringing in the rock. Steve Robbins 10/26/2018 12:33 PM

DEI-Subgrade Inspection	Steve Robbins	Passed	Friday, October 26, 2018
-------------------------	---------------	--------	--------------------------------

Informational

1 The subgrade for this parking lot is 6" of portland cement and it was tilled in with a tiller and water. CFS was out to do the testing on the parking lot. CFS said they passed the testing and will send me the results. Steve Robbins 10/26/2018 11:34 AM

Comments: