

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171104, Building Permit - Commercial
Address: 1701 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Piers/Caissons Inspection - Commercial	sysadmin	Failed	Wednesday, October 31, 2018

Corrective Action Required

1	B1803.5 Compacted fill material	FOUNDATION AND SOILS INVESTIGATIONS. Where footings will bear on compacted fill material, the compacted fill shall comply with the provisions of an approved report, which shall contain the following: 1. Specifications for the preparation of the site prior to placement of compacted fill material. 2. Specifications for material to be used as compacted fill. 3. Test method to be used to determine the maximum dry density and optimum moisture content of the material to be used as compacted fill. 4. Maximum allowable thickness of each lift of compacted fill material. 5. Field test method for determining the in-place dry density of the compacted fill. 6. Minimum acceptable in-place dry density expressed as a percentage of the maximum dry density determined in accordance with Item 3. 7. Number and frequency of field tests required to determine compliance with Item 6. Exception: Compacted fill material less than 12 inches (305 mm) in depth need not comply with an approved report, provided it has been compacted to a minimum of 90 percent Modified Proctor in accordance with ASTM D 1557. The compaction shall be verified by a qualified inspector approved by the building official.
---	---------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: