

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRSITE20182837, Development - Site
Address: 450 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Ronald Paynter	Partial	Wednesday, October 31, 2018

Corrective Action Required

1	Misc	Ran into rock where the manhole goes, trying to remove it now. Rock was removed, manhole was set. Photos attached.
---	------	--------------------------------------------------------------------------------------------------------------------

Corrective Action Required

2	Misc	Ran into rock where the manhole goes, trying to remove it now.
---	------	----------------------------------------------------------------

Corrective Action Required

3	Misc	Set first nyloplast drain inlet, ran into more rock. Had equipment problems. Going to pour collars and invert for manhole later today.
---	------	----------------------------------------------------------------------------------------------------------------------------------------

Corrective Action Required

4	Misc	Set first nyloplast drain inlet, ran into more rock. Had mechanical problems with equipment. Going to pour collars and invert for manhole later today. Attached photos
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Corrective Action Required

5	Misc	Set first nyloplast drain inlet, ran into more rock. Had mechanical problems with equipment. Going to pour collars and invert for manhole later today. Attached photos
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: