

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Steve Robbins	Partial	Thursday, November 01, 2018

Informational

- 1 Shaw Construction has installed portland cement for the road on Kessler, They till in 9 inches of portlandl, they used a tiller and they had a water truck connected. They are letting it set up over the weekenc. They are planning on finishing grading on tuesday and doing a proofroll on tuesday afternoo.

Informational

- 2 They are not going to stabilize the other streets subgrade until the sanitary passes all the road crossings.Steve Robbins 10/24/2018 3:28 PM

Informational

- 3 Shaw Construction is out grading for the road on Village Park Dr, they are plannig on using portland for their subgrade stabilization.Steve Robbins 11/01/2018 7:19 AM

Comments: