
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	John Jackson	Partial	Friday, September 28, 2018

Informational

- 1 Poured inverts on storm sewer inlets that were installed completely. Backfilled storm sewer pipes and inlets. John Jackson 09/28/2018 3:09 PM

DEI-Sanitary Sewer Construction Inspection	John Jackson	Partial	Friday, September 28, 2018
---	--------------	---------	----------------------------------

Informational

- 1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct. Steve Robbins 08/02/2018 9:01 AM

Informational

- 2 A-12 and A-13 has been installed. They are installing the wyes for the service lines as they go along. They are just installing the wyes now, they will come back and install the service line. I also talked to them about making sure the wyes are at least 4ft. apart and 4ft from the main. Steve Robbins 08/03/2018 11:48 AM

Informational

- 3 MH A-14 has been set, they are working to get the last 2 wyes installed on line c. They are planning on going back and working on the service lines and trench checks after they finish with A-14. Steve Robbins 08/06/2018 9:15 AM

Informational

- 4 Began pouring inverts on sanitary sewer Inlets that were installed 9/26/18. John Jackson 09/28/2018 3:02 PM

Comments:
