

# Inspection Summary

Permit #: PRSUBD20180348, Development - Subdivision  
Manor at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary - Material Verification	Tom Chandler	Passed	Thursday, November 08, 2018
DEI-Stabilized Subgrade	Tom Chandler	Passed	Thursday, November 08, 2018

Informational

1 Fly ash installed today. KCTE was on site for testing.

Informational

2 Tom Chandler 11/08/2018 2:18 PM Subgrade stabilization has been completed and tested by KCTE. Awaiting proof roll test prior MODOT type 5 base rock installation. Weather has delayed the proof roll.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Passed	Thursday, November 08, 2018
--	--------------	--------	-----------------------------

Informational

1 Brice Lawson 07/30/2018 8:27 AM  
On 7/27/18 Redford Construction informed me that they installed 56' of 8" sanitary main from MH-10 to the south. It appeared that the sanitary main is being bedded with clean rock. They were backfilling the road crossing in just south of MH-10. KC Testing was on site and let me know that compaction test results for the trench backfill are all within spec.

Comments:

