

# Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision

The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Tom Chandler	Passed	Thursday, November 08, 2018

Informational

- 1 Fly ash installed today. KCTE was on site for testing. Will finish subgrade stabilization tomorrow.

Informational

- 2 Contractor installing fly ash again today. KCTE will be testing as well.

Informational

- 3 Tom Chandler 11/08/2018 2:24 PM Subgrade stabilization has been completed and tested by KCTE. Awaiting proof roll testing prior to MODOT type 5 base rock installation. Proof roll has been delayed due to weather.

Comments: