

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRPWFC20173611, Public Works Infrastructure Permit - Commercial
Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES
SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once
all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Steve Robbins	Partial	Friday, November 09, 2018

Informational

1	PW-Misc	Shaw Construction has installed portland cement for the road on Kessler, They till in 9 inches of portland, they used a tiller and they had a water truck connected. They are letting it set up over the weekend. They are planning on finishing grading on tuesday and doing a proofroll on tuesday afternoon.
---	---------	---

Informational

2	PW-Misc	They are not going to stabilize the other streets subgrade until the sanitary passes all the road crossings.Steve Robbins 10/24/2018 3:28 PM
---	---------	---

Informational

3	Misc	Shaw Construction is out grading for the road on Village Park Dr, they are planning on using portland for their subgrade stabilization.Steve Robbins 11/01/2018 7:19 AM
---	------	---

Informational

4	PW-Misc	Shaw has tilled in the portland for Village Park Dr., this now completes all the roads for the city of lees summit that will have a subgrade of portland. They are still working on the turn lanes for kansas city. This completes the subgrade stabilization for the portland. After this passes a proofroll we will move onto the MO-type5.
---	---------	---

Comments: