

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRSITE20180252, Development - Site
Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Thursday, November 08, 2018

Informational

1	PW-Main inspection	John DiMauro 07/25/2018 11:29 AM
---	--------------------	----------------------------------

The crew on site installed the base section of the new public MH along Hamblen Rd. The MH appears to match the plans. The crew is planning to bore under Hamblen Rd. later today or tomorrow.

Informational

2	PW-Main inspection	John DiMauro 07/26/2018 3:23 PM
---	--------------------	---------------------------------

The crew on site is working on the bore under the road. They bored and reamed and are working on pushing the casing pipe under the road at this time.

Informational

3	PW-Main inspection	John DiMauro 07/27/2018 3:44 PM
---	--------------------	---------------------------------

The bore under the road is complete and the casing pipe is installed. The crew was working on installing the sanitary sewer pipe.

Informational

4	PW-Main inspection	John DiMauro 08/01/2018 3:55 PM
---	--------------------	---------------------------------

The crew was on site continuing the install for the sanitary sewer line.

Informational

5	PW-Main inspection	John DiMauro 08/03/2018 9:28 AM
---	--------------------	---------------------------------

Informational

6 PW-Main inspection

The crew is continuing the install of the 8" sanitary line on the private on site section. There appears to be sufficient rock surrounding the pipe.

John DiMauro 08/09/2018 1:56 PM

Informational

7 PW-Sanitary Sewer
Testing

The crew was on site finishing up the sanitary sewer install. There appears to be sufficient rock surrounding the pipe. The drop for the manhole appears to match the approved plans. The crew is going to encase the drop in concrete this afternoon.

John DiMauro 08/27/2018 3:40 PM

Informational

8 Misc

The Temp Stop crew was on site this morning to do the testing for the public sanitary sewer system. The mandrel and vacuum tests failed. The crew is working to make the corrections to the sanitary line to retest later this week.

The crew on site made corrective repairs to the drop manhole on Hamblen Rd.

They are doing the preliminary air testing on the pipe.

Comments: