

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20180820  
Address: 4071 NE TIMBERLAKE CT, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Tuesday, November 20, 2018

Corrective Action Required:

1 Misc

FRAMING:

- Install 3 studs support for 18" lvl beam outside master bedroom door and 4 studs the other end
- Anchor sill plates within 12" of breaks

PLUMBING:

- Protect plumbing in master toilet
- In front bathroom and basement bathroom, protect plumbing and install stud shoes for all studs bored more than 60%

ELECTRICAL:

- Throughout house, protect wiring at bottom wall plate where within 1.25" of nailing surface
- \*\*Check bottom wall plates

\*\*OK TO INSULATE

Comments:

