

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182996  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DEI-Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Tuesday, November 20, 2018

Informational:	
1        Misc	Joe Starlin 11/16/2018 3:29 PM The crew placed 130.17 LF sanitary pipe and back filled from A2 to A3. Then installed one 45 ft lateral run.

Informational:	
2        Misc	Inspected the install of MH A-3 and 14 feet of pipe at 8:45am. Returned for inspection in the afternoon approximately 125 feet of sanitary pipe was installed.

Corrective Action Required:	
3        Misc	Inspected 70 feet of sanitary main and 16 feet of lateral with trench check.

**Comments:**