

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20180561
Address: 1510 SE KINGSPPOINT DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	John DiMauro	Partial	Wednesday, November 21, 2018

Informational:
1 Misc The contractor installed approximately 45' of the HDPE storm pipe from the area inlet to the storm box at the road. There appears to be sufficient aggregate supporting the pipe.

I will return for further inspection of the collars once they have been installed.

Informational:
2 Misc The contractor poured the inverts and collars for the storm inlet.

The install appears to match the approved plans.

Informational:
3 Misc The contractor installed the flared end section and toe wall for the outlet structure.

Comments: