

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Steve Robbins	Passed	Monday, November 26, 2018

Informational

1 Storm structure 5-5 and 5-6 have been installed with 24" hdpe storm pipe. They are working on 5-6 to 5-7 which is a road crossing. Shawn will be out to do the testing in lifts. Steve Robbins 08/01/2018 2:57 PM

Informational

2 Structure 5-7 has been installed. This is a road crossing, psi was out doing the testing in lifts for the road crossing. They are not doing any more storm right now. Steve Robbins 08/02/2018 2:55 PM

Informational

3 The other blue nile crew has started working on the outlet structure going into the retention basin. They have hit a lot of rock so they are moving very slow. Steve Robbins 08/10/2018 3:39 PM

Informational

4 Storm structure 2-6, 2-7 and 4-1 structure has been installed. 4-1 flared end section has not been installed yet.. The collars have been poured for everything up to 4-1. The other crew is working on coming off of structure 1-3, today they have hit rock. Steve Robbins 09/11/2018 2:50 PM

Informational

5 Structure 1-4 has been installed. All the collars have been installed. They are working toward structure 1-5. Steve Robbins 09/14/2018 11:23 AM

Informational

6 As of today they have installed all the storm structures, all the pipes have been connected.

They are planning on finishing the collars and pouring the inverts and then they are going to flush the line because it has some mudd in it. Steve Robbins 09/18/2018 3:56 PM

Informational

7 They have completed all the storm structures and installed all the collars and they have tested all the road crossings. They still have to pour all the inverts for the storm boxes. Steve Robbins 09/21/2018 3:58 PM

Informational

8 All the inverts have been poured for the storm. This now completes all the public storm.

Comments:
