

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Failed	Monday, November 26, 2018
Informational			
1	Casey from Blue Nile chlorinated the water line coming down kessler and we dechlorinated and flushed today. On Monday we will take the first sample.Steve Robbins 09/14/2018 4:01 PM		
Corrective Action Required			
2	The first round of samples has failed, the contractor flushed and we started over. I took the first second round and the first samples failed. I was already there with the second set of samples and found out they failed so blue Nile just had me have them try anyway. I will find out this afternoon if they passed or failed.Steve Robbins 11/01/2018 8:06 AM		
Corrective Action Required			
3	I have not heard anything, Blue Nile was considering if the city's water wasn't passing the test. I told them they were free to test our water and get back with me. The next time we test they will need to chlorinate again and flush before we take more samples. Steve Robbins 11/26/2018 10:52 AM		

DEI-Storm - Pipe	Steve Robbins	Passed	Monday, November 26, 2018
------------------	---------------	--------	---------------------------------

Informational

1	Storm structure 5-5 and 5-6 have been installed with 24" hdpe storm pipe. They are working on 5-6 to 5-7 which is a road crossing. Shawn will be out to do the testing in		
---	---	--	--

lifts.Steve Robbins 08/01/2018 2:57 PM

Informational

- 2 Structure 5-7 has been installed. This is a road crossing, psi was out doing the testing in lifts for the road crossing. They are not doing any more storm right now.Steve Robbins
08/02/2018 2:55 PM

Informational

- 3 The other blue Nile crew has started working on the outlet structure going into the retention basin. They have hit a lot of rock so they are moving very slow.Steve Robbins
08/10/2018 3:39 PM

Informational

- 4 Storm structure 2-6, 2-7 and 4-1 structure has been installed. 4-1 flared end section has not been installed yet.. The collars have been poured for everything up to 4-1. The other crew is working on coming off of structure 1-3, today they have hit rock.Steve Robbins
09/11/2018 2:50 PM

Informational

- 5 Structure 1-4 has been installed. All the collars have been installed. They are working toward structure 1-5.Steve Robbins 09/14/2018 11:23 AM

Informational

- 6 As of today they have installed all the storm structures, all the pipes have been connected. They are planning on finishing the collars and pouring the inverts and then they are going to flush the line because it has some mudd in it.Steve Robbins 09/18/2018 3:56 PM

Informational

- 7 They have completed all the storm structures and installed all the collars and they have tested all the road crossings. They still have to pour all the inverts for the storm boxes.Steve Robbins 09/21/2018 3:58 PM

Informational

- 8 All the inverts have been poured for the storm.This now completes all the public storm.

Comments:
