

# Inspection Summary

Permit #: PRSITE20180219, Development - Site  
MERIDIAN AT VIEW HIGH APARTMENTS  
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Steve Robbins	Partial	Friday, November 30, 2018

Informational

1 The backflow preventer and the meter vault have been dug and 6" fire line and 4" water line have begun to be installed. They are working there way down starting at blgd 1 and 2 and are now toward blgd. 3 and 4 making the turn. They are installing fire hydrants and service lines along the way.Steve Robbins 08/13/2018 1:58 PM

Informational

2 The water line has been installed up to building 10. The thrust blocks and fire hydrants have been installed up to this point.Steve Robbins 10/01/2018 9:44 AM

Corrective Action Required

3 No work has been going on this entire week due to all the rain.Steve Robbins 10/12/2018 1:46 PM

Informational

4 A main inspection has uncovered the following problems.

-----

Bair is planning on starting up on the water again next week around building 10 and working toward the other backflow preventer.Steve Robbins 10/24/2018 3:37 PM

Informational

5 The crew has started back up with working on the water line they are working from building 9 toward village park dr. where they will be installing the next backflow preventer.Steve Robbins 11/01/2018 8:44 AM

Informational

6 Bair construction is continuing to install the water line they are around buildigng 14 and heading toward where the backflow preventer will be installed.Steve Robbins 11/30/2018 9:00 AM

**Comments:**

---