

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182804
Address: 1800 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Residential	Jason McRoy	Failed	Friday, November 30, 2018

Corrective Action Required:

1	Misc	* GAS LINE IS NOT CONNECTED TO FIRE PLACE, FIRE PLACE IS NOT INSTALLED YET. * GAS LINE IS NOT BONDED NO ELECTRICAL INSTALLED YET.
---	------	--------------------------------------------------------------------------------------------------------------------------------------

Comments: