

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20183153
Address: 3320 SW JESSIE LN, LEES SUMMIT, MO 64082

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Mike Copeland	Failed - Stop Work	Wednesday, December 05, 2018

Corrective Action Required
1 Misc

PLUMBING IS OKAY.

PLOT PLAN SHOWS A DAYLIGHT BASEMENT, POURED A WALK UP
BASEMENT.

SUBMIT AN AS GRADED ELEVATION OF TOP OF FOUNDATION
FOR APPROVAL BEFORE DOING ANYMORE WORK ON THIS
HOUSE.

Comments: