CITY OF LEE'S SUMMIT **Development Services Department** 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180411

Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

DEI-Water Line - Construction John Di Mauro Partial Wednesday,

Inspection December 05, 2018

Informational:

1 Misc The Redford Construction crew is installing the 12" C900 water line along SW

Georgetown east of SW Stoney creek Dr. They currently have approximately

28'ft installed.

I will return for further inspection.

Informational:

Misc The Redford crew installed the 12" water line along SW Georgetown DR from

station 0+00 to 4+86.16

They relocated the the permanent Hydrant assembly at station 4+09.71 and poured the thrust blocks. At the cap end near 0+00 the crew poured the straddle block for the testing purpose. The install appears to match the approved plans and meets the City of LS standard specifications.

Comments: