

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Partial	Tuesday, December 04, 2018

Informational

1 Casey from Blue Nile chlorinated the water line coming down kessler and we dechlorinated and flushed today. On Monday we will take the first sample. Steve Robbins 09/14/2018 4:01 PM

Corrective Action Required

2 The first round of samples has failed, the contractor flushed and we started over. I took the first second round and the first samples failed. I was already there with the second set of samples and found out they failed so blue Nile just had me have them try anyway. I will find out this afternoon if they passed or failed. Steve Robbins 11/01/2018 8:06 AM

Corrective Action Required

3 I have not heard anything, Blue Nile was considering if the city's water wasn't passing the test. I told them they were free to test our water and get back with me. The next time we test they will need to chlorinate again and flush before we take more samples. Steve Robbins 11/26/2018 10:52 AM

Informational

4 Casey flushed the line on Friday and we took a sample on Monday the 3rd. I did not hear if it passed yet. Steve Robbins 12/04/2018 3:58 PM

Comments:

