

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision
Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Partial	Thursday, November 01, 2018

Informational

1	Misc	This was a proofroll for the subgrade. The fly ash did not have time to set up, it was pumping in several spots on the first street. Steve Robbins 10/26/2018 7:50 AM
---	------	---

Corrective Action Required

2	PW-Misc	The proofroll failed again, it was doing much better, the problem now is over 3 sewer lateral crossings. Dan Harper was out sick so I spoke with Kent and Gene about this as the e-mails were coming in from the developer. On wednesday morning Gene spoke with George Binger about what to do for these crossings, I also spoke with Dan on wednesday morning and he thought if it was not too deep to fill in with MO type- and do it in 6" lifts and compact. John Jackson and I observed that is was only a few feet deep and allowed to fill with Mo-Type-5. John Jackson stayed out and observed what was going on. John says we are doing a proofroll on monday. The only part that has not passed is the three road crossings in question. Steve Robbins 11/01/2018 10:11 AM
---	---------	---

Comments: