

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20162865
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Curb New/Replacement	John Jackson	Not Ready	Tuesday, November 20, 2018

Informational:
1 Contractor installed approximately 60% of curb on newly constructed roads. All curbs were blanketed due to the forecasting of overnite freezing temperatures.

Informational:
2 Contractor installed 60% of curbs on 11/16/18 Friday & blanketed curbs. Contractor continued installation of curbs Monday 11/19/18 & blanketed curbs as section 502.4.1 Porland cement concrete base pavement Cold Weather Concrete. John Jackson 11/20/2018 8:27 AM

Comments: