

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182521
Address: 4708 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, December 17, 2018

Corrective Action Required:

1	Misc	**INSTALL EROSION CONTROL PER CITY STANDARD
---	------	---

FRAMING:

- Seal penetrations of ceiling return air space above master closet
- Provide full support for roof support beam at foyer closet/stair wall
- Over notched ceiling joist at rear corner bedroom
- Install joist hangers at ceiling joist connections to triple beam above 2nd fl bathroom; install hangers for double beam connections to triple beam
- Install proper hangers for ceiling beam above front bedroom
- Align I beam support columns per plan near stair; install steel columns per plan

**OK TO INSULATE

Comments: