

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183738
Address: 697 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Commercial	Mike Copeland	Failed	Wednesday, January 02, 2019

Corrective Action Required:

1	Misc	NOT READY FOR INSPECTION. PER CONVERSATION WITH PLUMBING CONTRACTOR 12/20 PIPE WAS TO BE PAINTED FOR INSPECTION THIS DATE. NOT PAINTED. 2nd INSPECTION, STILL NOT PAINTED EXTERIOR. PRESSURE TEST HELD FOR EXTERIOR GAS PIPING THROUGH TO INSIDE CEILING LINE. INFORMED CONTRACTOR THE REST OF THE PIPE NEEDS TO BE TESTED BEFORE SERVICE WILL BE RELEASED.
---	------	---

Comments: