CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20182431Address:4426 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	John DiMauro	Partial	Friday, January 04, 2019

Corrective Action Required:

Misc The driveway approach is set up and ready to pour however the curb has significant cracking and chips. The contractor is going to Replace the section of curb prior to installing the drive approach.

Comments:

1