

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20182264
Address: 1833 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dan Harper	Partial	Tuesday, January 08, 2019

Informational:
2 Misc

Pre pour inspection performed only. Aggregate base was found to be acceptable and the forms in place were in compliance with ADA standards. Blankets and cure are required at the time of pour and sidewalk is subject to grade verification after concrete placement.

Contact with the contractor was unable to be made over phone and a message was left with the above information.

Comments: