

Inspection Summary

Permit #: PRSITE20180219, Development - Site
MERIDIAN AT VIEW HIGH APARTMENTS
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Base Lift	Steve Robbins	Partial	Thursday, January 24, 2019

Informational

- 1 The base asphalt for the private street/parking lot has been installed up to building 9. This allows the fire dept. to get back there and get to a hydrant if needed. They are allowed to build vertical now. Steve Robbins 01/24/2019 4:49 PM

DE-Fire Line Construction Inspection	Steve Robbins	Partial	Thursday, January 24, 2019
---	---------------	---------	----------------------------------

Informational

- 1 The fire line has been installed up to building 9. The fire hydrants are also installed up to 9. They are now constructing the buildings. Steve Robbins 01/24/2019 4:56 PM

Comments: