

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180411
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	John DiMauro	Partial	Monday, January 28, 2019

Informational:

1 Misc

The Redford Construction crew is installing the 12" C900 water line along SW Georgetown east of SW Stoney creek Dr. They currently have approximately 28'ft installed.

I will return for further inspection.

Informational:

2 Misc

The Redford crew installed the 12" water line along SW Georgetown DR from station 0+00 to 4+86.16

They relocated the the permanent Hydrant assembly at station 4+09.71 and poured the thrust blocks. At the cap end near 0+00 the crew poured the straddle block for the testing purpose. The install appears to match the approved plans and meets the City of LS standard specifications.

Informational:

3 Misc

The Redford crew is continuing the 12" water line along SW Georgetown Dr.

Informational:

4 Misc

John DiMauro 12/12/2018 9:15 AM

The Redford crew is working on water line 7. The crew is working at station 9+56.97

Informational:
5 Misc

They are digging to prepare to install pipe.

The Redford Construction crew chlorinated the entire water line system.

I was present during the process and verified the proper method and amount of chlorine was injected into the line.

We will flush the line tomorrow 1/29/19 and pull samples for testing the following day.

Comments: