

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20180252
Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Tuesday, February 05, 2019

Corrective Action Required:

1	Misc	John DiMauro 11/30/2018 9:24 AM
---	------	---------------------------------

On Tuesday 11/27/18 The city of Lee's Summit Water Utilities department performed a camera inspection on the public section of the sanitary sewer line.

Water Utilities identified defects with the line and the line appears to be active.

They identified that the service line is entering into the sewer main below the flow line and coming up into the pipe. Since the wye is coming up into the main, the service line is holding lots of waste and not properly draining into the main.

Another issue is the main that enters into the existing manhole is holding a lot of water.

Please make the proper corrections to the sanitary service line.

Informational:

2	Miscellaneous Correction
---	--------------------------

The American Dirt Works crew is continuing the new revised sanitary sewer install. The crew has the two 4" lines tied into the 6" main service line. They

will continue the install and I will return for further inspection tomorrow 2/1/2019.

Informational:

3 Misc

The American Dirt Works crew has the 6" sanitary sewer line installed to approximately station 1+99.09

The crew plans to backfill the installed section of line and continue the install next week. There appears to be sufficient aggregate surrounding the 6" pipe.

Informational:

4 Misc

The American Dirt Works crew installed the 6" line to the wye coming off the main.

Comments: